

## CHECK SHEET FOR TEST OF PRIVATE FIRE HYDRANTS

Test to be performed according to NFPA 25-Notify water purveyor prior to any hydrant testing. (One form for each hydrant)

Name of Building: \_\_\_\_\_

Address: \_\_\_\_\_

Location of hydrant:

Make of hydrant:

- 1. Have you notified the water purveyor that you will be testing the hydrant? \_\_\_\_\_\_
- Is gate valve accessible? Y \_\_\_\_ N \_\_\_\_
   If not, STOP TESTING IMMEDIATELY until shut off is located.
- 3. How many fire hydrants are there on this system?
- 4. What are the sizes of the outlets on the hydrant?
- 5. What were the sizes of the outlets that were flowed?
- 6. What was the static pressure? \_\_\_\_\_\_ Residual pressure? \_\_\_\_\_
- 7. What is the maximum hydrant flow calculated at 20 PSI residual pressure?
- 8. Is the backflow/fire vault in good condition (water in vault, sump pump failure, etc.)?

Please answer **Yes** or **No** to the following:

Are all hydrant threads ANFH connection standard screw threads?			Y	N
Did the hydrant drain properly after it was closed?			Y	N
Caps wire brushed and graphitized?			Y	N
Access obstructed?	YN	Facing access road?	Y	N
Nipples loose?	YN	Painted Safety Red?	Y	N
Base leaks?	YN	Stem: lubed?	Y	N
Unable to open?	YN			
Chatter?	YN	Stem broken?	Y	N
Stem leaking?	YN	Poor spanner fit?	Y	N
Set too low/high?	YN	Barrel broken?	Y	N
Opens hard?	YN	Caps missing?	Y	N
Explain any problems:				

## \*\*\* If hydrant is out of service, contact the Gresham Fire Marshal's Office immediately. \*\*\*

Qualified person conducting test and service:

 Print Name
 Signature

 Servicing Company
 Phone

 Address
 Date of Service